

# 週 間 工 程 表

年月日 工事種別		2021年9月																												10月	備 考	
		6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	1					
		月	火	水	木	金	土	日	月	火	水	木	金	土	日	月	火	水	木	金	土	日	月	火	水	木	金					
(本体工事)								全休日							全休日							全休日						発注者検査・引渡し				
外装工事		●	●																													
		●	●																													
内装工事		●	●														●	仮設事務所引越し					●	内装工事					●			
		●	●																													
設備工事		●	●																													
院外薬局、保育園工事		●	●																													
		●	●																													
(外構工事)								全休日							全休日							全休日						発注者検査・引渡し				
北面		●	●																													
		●	●																													
南面		●	●																													
		●	●																													
西面		●	●																													
		●	●																													
東面		●	●													●	植栽、ライン引き					●										
		●	●																													
交通誘導員	予定	1	1	1	1	1	1		1	1	1	1	1	1		1	1	1	1	1	1		1	1	1	1	1					
	実績	1	1																													
摘 要																																

# 建築工事

9月 10日撮影

